

Phasing of paths/fencing for Site Set Up(Liaison with school)

Remove 2 No
planters and
concrete.(1 day.)
6/1/19

Install concrete
Path (3 days)
10/1/19-15/1/19

Install of site
fencing(1 week)

Remove existing
play equipment
and concrete
path(1 day) 7/1/

Remove existing
brick wall and
concrete path
(1 day) 8/1/19

Remove 2 No
planters and
concrete path.(1
day.) 9/1/19

 Install gate 8/1/19

Remove lighting
column(1 day)
6/1/19

Oasis Unit with
fencing around it

Produced by Dave
Bucknell 121219